COMPLETION REPORT

1	Name Of Work & Job Code	Improvements To Roads And Drains at Shivapura and Surrounding Area in Ward No.05 Jakkur 005-21-000020
2	Sanctioned Estimate No.& Date (AS & TS No)	AS/EE(BTP)/54/2020-21 dt:24-11-2020 TS/ SE(YNK) /50/2020-21 dt :02-12-2020
3	Head Of Account which is chargeable	P-3657 (Development of Kempegowda Park)
4	Work Order No. & Date	BBMP / EE/ BTP/ W.O /23/2021-22 dt: 09-08-2021
5	Name Of Contractor	Sri.R Shivaram
6	Time Stipulated for Completion of work	90 Days
7	Date Of Commencement	BBMP / EE/ BTP/ W.O /23/2021-22 dt: 09-08-2021
8	Date Of Completion	25-11-21
9	Delay in Execution of Work	—
10	Measurement recorded in	M.B No: 5355/19-20
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 5355/19-20
12	Name of the office/official in charge of the work	
13	a) Asst. Eng/~~Junior Eng~~	Mahantesh Kumar. Y.N.
14	b) Asst.Exe Engineer	Shridhar. B.S

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
RS.9700000	97,34,000/-	34,000/- 4.90% above	—

15.Certified that the above work has been completed within the stipulated time noted in the Work Order
16.Certified that the contractor has delayed and completed the work for which necessary fine
17.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER
Ward No.05

25/11/21
ASSISTANT EXECUTIVE ENGINEER
Byatarayanapura Sub Division

10/12
EXECUTIVE ENGINEER
Byatarayanapura Division

Scanned by CamScanner